

# Area 1 updates

## NWACT

8-Aug

STIP Project

Comments

### Planning

Tillamook County TSP - ODOT budget	County decided on a Consultant, ODOT is currently in negotiations with them.
US101 Flooding study Circle Creek	Hydrolics engineer is reviewing the Statement of Work, then the procurement process will start and the document will be sent to the DOJ.
St Helens Path - Oregon Community Paths	Consultant solicitation is now at ODOT procurement. Waiting on EA from the feds then will be in DOJ.
Rockaway Beach Path	Public Involvement plan is being reviewed and the existing conditions is completed. Was reviewed by PMT and will be reviewed by PAC.
Killam Creek	Caroline and Charolette are going after another 6 million dollar Protect grant for a project in Tillamook County, currently within ODOT review, if selected will be able to apply in federal grant cycle.

### Project Development

OR202: Nehalem River Bridge	Full bridge deck and rail replacement - early in design
US101 @ Broadway Signal Upgrades (Seaside)	Engineering design being completed by ODOT. Starting Aug 2024
US101 MP 23.9 Culvert Replacement	Project kick-off Jan 2024- replace failing culvert
OR6 Roadside Barrier Upgrades	Project at DAP - construction expected 2025 full barrier upgrade/replacement Tillamook to Banks
OR6 MP 4.4 - 9.0 (Paving)	Paving construction anticipated 2025
OR6 @ Wilson River Loop Road (MP2.07)	Upgrade NE intersection of WRL and OR6 - construction anticipated 2025
OR 6 Devila Lake Fork Wilson River Bridge	Bridge painting anticipated winter/spring 2025 (revised from 2024)
US101 Nedonna Creek	Project at DAP-working on identify ROW needs and construction schedule for 2026
US30 Rainier - Wonderly Rd	In design, construction 2026

US101 Urban Upgrades (Garibaldi)	Under construction. See below
US101 Pacific Way (Gearhart)	Signal replacement under design - construction funding not identified
US30 SE Maple St Rail Safety Crossing (Scappoose)	Upgrade rail crossing - construction funding not identified
US101 Butte Creek Culvert	In design. Construction is fully funded by PROTECT grant. Construction

Complete 2427 STIP @  
[https://www.oregon.gov/odot/STIP/Documents/OnlineSTIP\\_Public.pdf](https://www.oregon.gov/odot/STIP/Documents/OnlineSTIP_Public.pdf)

### Construction

US30 @ Graham Creek	Second season progressing, will be complete late summer.
US26 @ Mendenhall	Mostly complete, some punch list and clean up items
US30 EB Larson Road Longview Queue Warning	Complete except removal of temporary traffic control items.
US30 Clatskanie River Bridge Scour	Work to begin week of July 15th.
US26 Little Humbug Creek Bridge	Work is complete until the Tuesday after Labor Day when the old structure will be removed and the new bridge constructed.
US101 Ave A - Ave K Seaside	Minor drainage upgrades being completed now.
US30 Jones Road to Rainier paving	Work to begin July 14th and proceed through August.
OR202 Dresden St. to 4th St (Astoria)	Work is underway and will be complete late summer.
US101: Urban Upgrade (Garibaldi)	Pre-construction conference set for July 24

### Maintenance

#### District 1 Maintenance activities:

Contract paving on OR47 from US26 south to Banks has been completed.

## Maintenance

### District 1 Maintenance activities:

There are 3 emergency scour projects on OR130 in Tillamook county that will be completed in July and August. Some highway closures will be required and traffic will be detoured onto OR22.

Bumps on US26 at MP10ish have been ground and paved by a contractor.

The sinks on OR6 from MP32 -36 are being patched on a regular basis by the Manning Maintenance crew as it cracks and sinks constantly.